Final bill
Recorded on:-

Work Code:- 002-18-000006

M. A. R. 57 (Rule 116) No. D

Measurement Book

Work order No:- EE(YNK.D) E-PMT-14/W.O/000124/2017-18 Date 27/02/2018

Serial No. 115813

Name of work Improvements to footpath and providing Cobble stones at Yelahanka New town 5th phase LIG block i/c Ward No-02 of Yelahanka Sub division. From To

Name of Contractor of nature of Agency Sri Y.A. Dharmashekar. No-10. KHB. Colony. Yelahanka. Bangalore Est Cost Rs. 35.00 lakhs

Date of commencement of work

| Date | Full description, etc, of work | Number | Dimensions Length | Breadth | Depth | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| ① | KSRRB 0n200-24:- Dismantling of Cement Concrete pavement by mechanical means using pneumatic tools breaking to pieces no exceeding 0.02 Cum in volume and stock piling at deligrated locations and disposal of dismantled materials up to a lead of 1000 meters, stacking serviceable and unserviceable materials separately Complete as Per Specifications. | | | | | | |
| | Quantity vide, As per pre-measurement are recorded in this unit and page No of:- 115871:- | | | | 105.00 | cm3 | 93450.00 |
| | | | | | | | CRS. 890.00 |

M. A. R. 57 (Rule 116) No. D

Measurement Book

Serial No. .....

115816

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

| Date | Full description, etc, of work | Number | Dimensions: Length | Dimensions: Breadth | Dimensions: Depth | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | | 1 | 11.20 | $\frac{(13.40+6.90)}{2}$ | | 113.68 | |
| | | 1 | 2.90 | $\frac{(1.90+2.40)}{2}$ | | 6.23 | |
| | NHIG 5th Block R/side open (Balance) | 1 | 8.30 | 4.40 | - | 36.52 | |
| | NHIG-5th, 6th, 7th & 8th Block | | | | | | |
| | | 1 | $\frac{17.30+17.00}{2}$ | × | $\frac{13.60+15.00}{2}$ | = 245.24 | |
| | | 1 | 30.00 | $\frac{15.50+12.00+11.80}{3}$ | | = 322.99 | |

CBFC

M. A. R. 57 (Rule 116) No. D
Measurement Book

Serial No. .....

115817

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | | 1 | 3.50 | 1.80 | - | 6.30 | CAFC |
| | | 1 | 1.35 | 1.35 | - | 1.82 | |
| | | | | | | ~~27.22m²~~ 8.12 m² | |
| | | 1722.37m² | | 138.94m² | | 133.94m² | |
| | | Net Quantity:- 1662.95 m² - 27.22m² = 1635.73m² | | | | 1588.43m² | 16,53,108.00 |
| | | Limited to schedule 'B' qty: 1588.00m² @ RS. 1041.00 | | | | | |
| Comp. No. AE-02 | (7) Providing and laying Cement Concrete using 20mm and down size granite jelly of ready mixed concrete (RMC) m20 for RCC works | | | | | | |

M. A. R. 57 (Rule 116) No. D

Measurement Book

115321

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

| Date | Full description, etc, of work | Number | Dimensions Length | Breadth | Depth | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| (12) | KSRB SOR-1. painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered Concrete surfaces with materials, labour complete as per Specifications. | | | | | | |
| | Quantity vide item no: (11) :- 246.42 m² | | | | CRS. 68.50 | | 16879.77 |
| | | | Total bill Amount Rs. | | | | 37,57,998.15 |

CERTIFICATE:-

(1) Certified that the above work done is satisfactory. Completed.

(2) Certified that the there is no debries have been cleared to site.

C&FC

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

31/8/18
AE-02

31/8/18
AE-02

Y. A. Dhenekekar

# MEASUREMENT BOOK

| Date | Full description, etc. of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | Shivumandiru Road | | | | | | |
| | 4th Cross | | L=50.30mts | | | | |
| | 3rd Cross | | W=5.6 Feets | | | | |
| | 2nd Cross | | | | | | |
| | 1st Cross | | | | | | |
| | GG/ 11KV Sub Station Road | | | | | | |
| | R.O. plant Road | | | | | | |
| | YELAHANKA NEW TOWN 5th PHASE C.C ROAD | | | | | | |
| | Near OHT Road | | | | | | |
| | | | | | | | L=10.5D<br>W=2.70<br>L=23.6<br>W=4.49 |
| | HARoHALLI-KENCHENAHALLI | | | | | | |
| | HARoHALLI C.C. ROAD | | | | | | |

M. A. R. 57 (Rule 116) No. D

Measurement Book

Serial No. .....

115822

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | SHIVA MANDIRA ROAD | | | | | | |
| | | | | | 2 | | |
| | I^RT CROSS | | | | | | |
| | | 4 | | | | | |
| | 2nd CROSS | | | | | | |
| | | | | | | | |
| | 3rd CROSS | | 3 | | | | |
| | | 2 | | | | | |

Certified 31/8/18
AE-02

INDEX :-

1. LIG 18th Block
2. NHIG 5th Block R/side open (Balance)
3. NMIG - 5th, 6th, 7th & 8th Block
4. I^RT Cross road to up to RD plant Balance portion

# MEASUREMENT BOOK

| Date | Full description, etc. of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | Audited & Admitted for Rs. 375 3998:00 | | | | | Gross Amt = Rs 375 3998 | |
| | 3760385:00 | | | | | P&D = Rs — | |
| | 197613:00 | | | | | SST = Rs 22560:00 | |
| | | | | | | = 375360:00 | |
| | | | | | | = 375360:00 | |
| | | | | | | = 375360:00 | |
| | | | | | | = 375360:00 | |
| | | | | | | = Rs 439315:00 | |
| | | | | | | Net Amt = Rs 197613:00 | |
| | | | | | | = Rs 3760385:00 | |